## **COPYRIGHT NOTICE**

This geotechnical log and its associated data (the Document) is licensed by the Queensland Department of Housing and Public Works under the <u>Creative Commons Attribution 4.0 Licence</u> (CC BY 4.0). When reusing the Document, in whole or in part, please attribute the Department and author as follows: "(c) State of Queensland (Department of Housing and Public Works) 2020, licensed under the CC BY 4.0 Licence, prepared by Arup". This licence does not apply to logos or trademarks.

## **LIMITATION OF LIABILITY**

The CC BY 4.0 Licence contains a comprehensive Disclaimer of Warranties and Limitation of Liability. In addition, please note that this Document was prepared for Departmental use only. Reuse of the Document by anyone for any other purpose could result in error and/or loss. You should obtain professional advice before making decisions based on the contents of the Document.

When reproducing any part of this Document, you must also reproduce this limitation of liability notice in addition to the italicised attribution statement above.

Retrieved from the Queensland Geotechnical Database http://qgd.org.au/

This log has been contributed to the Queensland Geotechnical Database with the permission of Arup.

|  | ARU<br>Geotechi  |      |            |              |          | TEST PIT RECORD   | TP                 | TP7            | ,                     | SHEET 1                            |
|--|--|------|------------|--------------|----------|---|--------------------|----------------|-----------------------|------------------------------------|
| ֓֓֞֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֜֡֓֓֓֡֜֜֜֜֡                   | PROJECT Lang Park Stadium Redevelopm                                 |      |            |              |          | LOGGED BY DATE/S  |                    | VL<br>24,10,00 | )                     |                                    |
| -  | CONTRACTOR BL&T PLANT HIRE EQUIPMENT TYPE Backhoe MODEL CAT 428B 4x4 |      |            |              |          | EXCAVATION TYPE  LENGTH 4.7m  WIDTH 0.7m  |                    |                |                       | c. RL 7.7m                         |
|  | EXCAVATION STRATA  |      |            |              |          | MATERIAL DESCRIPTION  | CONDIT             |                | ОИ                    | OBSERVATION                        |
|  | SAMPLE, TEST,<br>BIT, SUPPORT,<br>ETC.                               | R.L. | DEPTH<br>m | GROUP SYMBOL | LEGEND   | SOIL TYPE<br>Colour, Plasticity, Grain Size, Minor Components   | WATER/<br>MOISTURE | COHESIVE       | ETENCY  NON  COHESIVE | SOIL ORIGIN,<br>STRUCTURE,<br>ETC. |
| -  | <del></del>  |      | 0.10       |              | 7.7. 7   | TOPSOIL; brown.   |                    |                |                       | TOPSOIL                            |
|  |  |      |            |              |          | Silty GRAVEL: Brown light brown orange, fine to coarse gravel, occasional pottery fragments                                   | D                  |                |                       | FILL .                             |
| -  |  |      |            |              |          | becoming clayey with rootlets, bricks, medium to coarse gravel  |                    |                |                       |                                    |
|  | -  | -    | 1          |              |          | cobbles, boulders and concrete slabs  A thin layer of bitumen, numerous pieces of pottery and glass fragments  and metal rods |                    |                |                       | -                                  |
|  |  |      | 1          |              |          | Silty GRAVEL: with many broken and whole bricks at west end of pit, occasional plastic pieces in a silty gravelly matrix.     |                    |                |                       |                                    |
|  |  |      | 1.75       |              |          | CONCRETE: Concrete slab   |                    |                |                       |                                    |
|  | · .  |      | 2          |              |          | END TP7 on refusal @ 1.75m  | 1                  |                |                       | -                                  |
|  |  |      | 1          |              |          | -   |                    |                |                       |                                    |
|  |  |      | †          |              |          |   |                    |                | -                     |                                    |
| ļ  |  |      |            |              |          |   | -                  |                |                       |                                    |
|  | <del>-</del>   | -    | 3          |              |          |   |                    |                |                       |                                    |
| JT 10/01/01  |  |      |            |              |          |   |                    |                |                       |                                    |
| 1 ARUP AUS.GC                                      |  |      | †<br> -    |              |          |   |                    |                |                       |                                    |
| EC.GP.   | NOTES  |      | <u> </u>   |              | <u> </u> |   |                    |                | JOB                   |                                    |
| DREHOLE/TEST PIT LANGSEC.GPJ ARUP_AUS.GDT 10/01/01 | NOTES  1) No groundwater encountered during excavation.              |      |            |              |          |   |                    |                |                       | 12215                              |