

COPYRIGHT NOTICE

This geotechnical log and its associated data (the Document) is licensed by Queensland University of Technology under the [Creative Commons Attribution 4.0 Licence](#) (CC BY 4.0). When reusing the Document, in whole or in part, please attribute as follows: "(c) *Queensland University of Technology 2020, licensed under the CC BY 4.0 Licence, prepared by Arup*". This licence does not apply to logos or trademarks.

LIMITATION OF LIABILITY

The CC BY 4.0 Licence contains a comprehensive Disclaimer of Warranties and Limitation of Liability. In addition, please note that this Document was prepared for Queensland University of Technology use only. Reuse of the Document by anyone for any other purpose could result in error and/or loss. You should obtain professional advice before making decisions based on the contents of the Document.

When reproducing any part of this Document, you must also reproduce this limitation of liability notice in addition to the italicised attribution statement above.

Retrieved from the Queensland Geotechnical Database <http://qgd.org.au/>

This log has been contributed to the Queensland Geotechnical Database with the permission of Arup.

TEST PIT RECORD

PIT **TP103**

SHEET 1

OF 1

PROJECT GUT Kelvin Grove Campus - Main Entrance

LOGGED BY MS

DATE/S 13/7/99

CONTRACTOR Bob Cavanagh

EXCAVATION SIZE

EQUIPMENT TYPE Mini Excavator

LENGTH 3m

MODEL Kubota KX41

WIDTH 0.3m

GROUND LEVEL RL58m AHD (approx)

LOCATION Refer Site Plan

EXCAVATION		STRATA			MATERIAL DESCRIPTION	CONDITION										OBSERVATION		
SAMPLE, TEST, SUPPORT, ETC.	R.L.	DEPTH	GROUP SYMBOL	LEGEND	SOIL TYPE Colour, Plasticity, Grain Size, Minor Components	WATER / MOISTURE	CONSISTENCY										SOIL ORIGIN, STRUCTURE, ETC.	
	AHD	m					COHESIVE					NON COHESIVE						
							VS	SL	ST	VST	CH	VL	LL	MD	DO	VD		
	57.75	0.25			TOPSOIL: Dark brown, sandy loam	M												FILL
					PHYLLITE: Orange brown and grey, distinctly weathered, high strength rock fragments													XW to DW PHYLLITE
					End of Test Pit at 0.3m Excavator refusal													

NOTES

1. No groundwater encountered

JOB

11526/03