COPYRIGHT NOTICE

This geotechnical log and its associated data (the Document) is licensed by Queensland University of Technology under the <u>Creative Commons Attribution 4.0 Licence</u> (CC BY 4.0). When reusing the Document, in whole or in part, please attribute as follows: "(c) Queensland University of Technology 2020, licensed under the CC BY 4.0 Licence, prepared by Arup". This licence does not apply to logos or trademarks.

LIMITATION OF LIABILITY

The CC BY 4.0 Licence contains a comprehensive Disclaimer of Warranties and Limitation of Liability. In addition, please note that this Document was prepared for Queensland University of Technology use only. Reuse of the Document by anyone for any other purpose could result in error and/or loss. You should obtain professional advice before making decisions based on the contents of the Document.

When reproducing any part of this Document, you must also reproduce this limitation of liability notice in addition to the italicised attribution statement above.

Retrieved from the Queensland Geotechnical Database http://qgd.org.au/

This log has been contributed to the Queensland Geotechnical Database with the permission of Arup.

ARUP TEST PIT RECORD							TRIO	1	SHEET 1
Geotech				PIT TP104 OF 1 LOGGED BY MS					
PROJECT GUT Kelvin Grove Campus - Main Entrance DATE/S 13, CONTRACTOR Rob Cavanagh EXCAVATION SIZE GROUND LEVE									RL58m AHD (appro
CONTRACTOR Bob Cavanagh EXCAVATION SIZE EQUIPMENT TYPE Mini Excavator LENGTH 3m MODEL Kubota KX41 WIDTH 0.3m							CATION R		
EXCAVATION		STRAT			MATERIAL DESCRIPTION		CONDITI	0N	OBSERVATION
SAMPLE, TEST, SUPPORT, ETC.	R.L.	DEPTH	GROUP SYMBOL	LEGEND	SOIL TYPE Colour, Plasticity, Grain Size, Minor Components	WATER / MOISTURE	CONSIS	NON COHESIVE	
			٥		TOPSOIL: Dark brown, sandy loam	м			FILL
	57.7	0.3			Gravelly CLAY: Orange brown, coarse gravel to cobble sized angular rock fragments	1			
	57.5	0.5			PHYLLITE: Orange brown and grey, distinctly weathered, high strength rock fragments				XW to DW PHYLLITE
		2			End of Test Pit at 0.7m Excavator refusal			iOB	
	. Sides	oundwate of pit re						JOB 1	1526/03