QUEENSLAND TRANSPORT

ENGINEERING BORELOG

FOR GEOTECHNICAL TERMS AND
SYMBOLS REFER FORM F873 NOV/87

BOREHOLE No :	12
SHEET :	1 OF 3
REFERENCE No :	H7371

PROJECT : GATEWAY ARTERIAL DUPLICATION - DEAGON - OVERBRIDGE FOUNDATION INVESTIGATION

LOCATION : Grid Ref. 37841.1 E, 48258.9 N

PROJECT No : MG0246   SURFACE R.L. : 5.80   DRILLER : Schneider - Richard

JOB No :   DATUM : AHD   DATE DRILLED : 2/2/94

DEPTH (m)	R.L. (m)	AUGER / CORE DRILLING / CASING / OTHER	RQD ( )% CORE REC%	CORE LOSS	MATERIAL DESCRIPTION	USC	WEATHERING	INTACT STRENGTH EH VH H M VL	DEFECT SPACING (mm) 20 60 200 600 2000	GRAPHIC LOG	ADDITIONAL DATA AND TEST RESULTS	SAMPLES	TESTS
0	5.80				**CLAY** Grey with red to yellow brown mottling (ironstaining) in part, moist, generally very stiff, high plasticity, fissuring and slickensides common.								
1					Slightly sandy in more ironstained parts; some organics (tree roots) near surface.						1,2,3 N=5		SPT
2					Firm to stiff near surface.								
3											2,2,3 N=5		SPT
4											3,4,4 N=8		SPT
5													
6											3,5,6 N=11		SPT
7											3,5,7 N=12		SPT
8													
9											3,6,9 N=15		SPT
10	-4.20												

REMARKS :

LOGGED BY

QUEENSLAND TRANSPORT

ENGINEERING BORELOG

[FOR GEOTECHNICAL TERMS AND
SYMBOLS REFER FORM F873 NOV/87]

BOREHOLE No : 12

SHEET : 2 OF 3

REFERENCE No : H7371

PROJECT : GATEWAY ARTERIAL DUPLICATION - DEAGON - OVERBRIDGE FOUNDATION INVESTIGATION

LOCATION : Grid Ref. 37841.1 E, 48258.9 N

PROJECT No : MG0246   SURFACE R.L. : 5.80   DRILLER : Schneider - Richard

JOB No :   DATUM : AHD   DATE DRILLED : 2/2/94

DEPTH (m)	R.L. (m)	AUGER CORE DRILLING CASING OTHER	RQD ( )% CORE REC%	CORE LOSS	MATERIAL DESCRIPTION	USC	WEATHERING	INTACT STRENGTH EH VH H M L VL	DEFECT SPACING (mm) 20 60 200 600 2000	GRAPHIC LOG	ADDITIONAL DATA AND TEST RESULTS	SAMPLES TESTS
10	-4.20				CLAY (Cont'd)						4,6,10 N=16	SPT
11												
12											4,7,11 N=18	SPT
13												
14											6,9,13 N=22	SPT
15											6,8,14 N=22	SPT
16											6,10,13 N=23	SPT
17												
18											7,11,16 N=27	SPT
19											5,11,18 N=29	SPT
20	-14.20											

REMARKS :

LOGGED BY

QUEENSLAND TRANSPORT

ENGINEERING BORELOG

FOR GEOTECHNICAL TERMS AND SYMBOLS REFER FORM F873 NOV/87

PROJECT :	GATEWAY ARTERIAL DUPLICATION - DEAGON - OVERBRIDGE FOUNDATION INVESTIGATION
LOCATION :	Grid Ref. 37841.1 E, 48258.9 N
PROJECT No :	MG0246
JOB No :	

SURFACE R.L. :	5.80
DATUM :	AHD

DRILLER :	Schneider - Richard
DATE DRILLED :	2/2/94

DEPTH (m)	R.L. (m)	AUGER CORE DRILLING CASING OTHER	RQD ( )% CORE REC%	CORE LOSS	MATERIAL DESCRIPTION	USC	WEATHERING	INTACT STRENGTH EH VH H M L VL	DEFECT SPACING (mm) 20 60 200 600 2000	GRAPHIC LOG	ADDITIONAL DATA AND TEST RESULTS	SAMPLES
20	-14.20				CLAY (Cont'd)							
21											7,12,18 N=30	SPT
22											6,12,19 N=31	SPT
23												
	-18.15										9,13,17 N=30	SPT
24					END OF HOLE							
25												
26												
27												
28												
29												
30												

REMARKS :

LOGGED BY R.DiV